

GOVERNMENT OF TELANGANA
ABSTRACT

Panchayat Raj & Rural Development Department – SDF(TSP) Grant – Package No.IV – Laying of CC Roads and CC drains in 34 thandas in Kowdipally Mandal of Narsapur Constituency in Medak District – Extension of Agreement Time up to 15.10.2019 without liquidated damages - Orders – Issued.

=====

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS) DEPARTMENT

G.O.Rt.No. 296

Dated: 10-06-2019

Read:-

From the ENC, PR, Hyd., Lr.No. AEE/DEE/SDF(TSP)/CC Roads in Kowdipally/MDK/2019, dated.16.04.2019.

&&&

ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, Hyderabad in the reference read above, Government after careful examination of the proposal, hereby accord Extension of Agreement Time upto 15.10.2019 (242) days in respect of the work "Package No.IV - Laying of CC Roads and CC drains in 34 thandas in Kowdipally Mandal of Narsapur Constituency in Medak District" without penalty, as the delay is not attributed to the contractor due to execute the CC roads only after completion of laying of Mission Bhagiratha pipelines.

2. The Engineer-in-Chief, Panchayat Raj, Hyderabad shall take further necessary action in the matter accordingly.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)

VIKAS RAJ
PRINCIPAL SECRETARY TO GOVERNMENT

To

The Engineer-in-Chief, Panchayat Raj, Hyderabad.

Copy to:

The PS to Hon'ble M(PR,RD & RWS).

SF/SC.

//FORWARDED::BY ORDER//

SECTION OFFICER